

DAILY OVEN START-UP CHECKS

Pre-heat, start-up sequence, speed settings, and sign-off record

PRINT DAILY
Complete before
production starts

SHIFT DETAILS

DATE	SHIFT	OPERATOR	LINE / OVEN

START-UP SEQUENCE

1

Pre-heat oven
Confirm the oven is pre-heating before production setup begins.

2

Start required systems
Start Transport, Cooling, and Heating.

3

Wait for Burner 3
Wait until B3 / Burner 3 Actual Power is under 50% before starting production.

DAILY CHECKS BEFORE PRODUCTION

CHECK ITEM	OK	N/A	COMMENTS / ACTION TAKEN
Pre-start-up calibration completed.	☐	☐	
Transport, Cooling, and Heating started.	☐	☐	
B3 / Burner 3 Actual Power confirmed under 50% before production.	☐	☐	
Tunnel belt speed set to the current production phase.	☐	☐	
Hopper spreader speeds set and checked on both sides.	☐	☐	
Maximum oven temperature limit checked.	☐	☐	

PRODUCTION PHASE SETTINGS

PHASE	TUNNEL BELT SPEED	HOPPER SPREADER SPEED	CONFIRMED
Pre-start-up calibration	12 Hz	4.2 Hz / 4.2 Hz	☐
Granola transition phase Conveyor integration	14.5 Hz	5.3 Hz / 5.3 Hz	☐
10-minute refinement settings	16 Hz	6.5 Hz / 6.5 Hz	☐
Advanced 20-minute settings	17.2 Hz	7.7 Hz / 7.7 Hz	☐

CRITICAL LIMITS

Maximum oven temperature at any time: 150 C.

IF PRODUCTION IS DELAYED

If any interval on the tunnel belt exceeds 5 minutes, revert to the Granola Transition Phase settings.

NOTES AND FOLLOW-UP ACTIONS

SIGN-OFF

COMPLETED BY

CHECKED BY

TIME COMPLETED